

Route 29 Solutions Design-Build Indicative Construction Schedule¹ Revised 05/12/2015

RIO/29 INTERSECTION		BERKMAR EXTENDED		RT 29 WIDENING	
Jan 2015		Design		Design	Design
Feb 2015		Design Permitting		Design	Permitting Design
Mar 2015		Design Permitting	Permitting	Design	Permitting Design
April 2015		Design Permitting	Permitting	Design	Permitting Design
May 2015	Relocate Utilities	Design Permitting	Permitting	Design	Permitting Design
June 2015	Relocate Utilities	Design Permitting	Permitting	Design	Permitting Design Relocate Utilities
July 2015	Relocate Utilities ROW	Design	Permitting	Design	Permitting Design Relocate Utilities
Aug 2015	Relocate Utilities ROW	Design	Permitting	Design	Permitting Design Relocate Utilities
Sept 2015	Relocate Utilities ROW	Retaining Wall Rt 29 Widening	Permitting	Design ROW	Permitting ROW Design Relocate Utilities
Oct 2015	Relocate Utilities ROW	Retaining Wall Rt 29 Widening	Permitting Relocate Utilities	Design ROW	Permitting ROW Design Relocate Utilities
Nov 2015	Relocate Utilities ROW	Restricted Activities Rt 29 Widening	Permitting Relocate Utilities	Design ROW	Permitting ROW Design Relocate Utilities
Dec 2015	Relocate Utilities ROW	Restricted Activities	Permitting Relocate Utilities	Design ROW	Relocate Utilities ROW Construct Phase 1-Median

¹ Schedules provided by the Design-Builder.

Route 29 Solutions Design-Build Indicative Construction Schedule¹ Revised 05/12/2015

RIO/29 INTERSECTION			BERKMAR EXTENDED		RT 29 WIDENING	
Jan 2016	Relocate Utilities		Permitting Relocate Utilities	Construct Roadway	Relocate Utilities ROW	Construct Phase 1 - Median
Feb 2016	Relocate Utilities		Permitting Relocate Utilities	Construct Roadway	Relocate Utilities ROW	Construct Phase 1 - Median
Mar 2016			Permitting Relocate Utilities	Construct Roadway	Relocate Utilities ROW	Construct Phase 1 - Median
April 2016			Permitting Relocate Utilities	Construct Roadway	Relocate Utilities	Construct Phase 1 - Median
May 2016	Excavate and Haul	Rio Intersection Restricted - May 23	Permitting Relocate Utilities Construct Bridge	Construct Roadway	Relocate Utilities	Construct Phase 1 - Median & SB
June 2016	Construct Bridge Construct Roadway	Rio Intersection Restricted	Construct Bridge Relocate Utilities	Construct Roadway	Construct Roadway Phase 1 - Median & SB	
July 2016	Construct Bridge Construct Roadway	Rio Intersection Restricted	Construct Bridge	Construct Roadway	Construct Roadway Phase 1 - SB & NB	
Aug 2016	Construct Bridge/Roadway	Rio Intersection complete Aug 4	Construct Bridge	Construct Roadway	Construct Roadway Phase 1- NB	
Sept 2016	Construct Bridge/Roadway	Contract: Rio Intersection Complete Sept 2	Construct Bridge	Construct Roadway	Construct Roadway Phase 1- NB	
Oct 2016	Finish Work Contract Close-out		Construct Bridge	Construct Roadway	Construct Roadway Phase 2 - SB Existing	
Nov 2016	Complete Nov 10		Construct Bridge	Construct Roadway	Construct Phase 3 - SB New	
Dec 2016	Contract Complete Dec 2		Construct Bridge	Construct Roadway	Construct Phase 3 - SB New	

¹ Schedules provided by the Design-Builder.

Route 29 Solutions Design-Build Indicative Construction Schedule¹ Revised 05/12/2015

RIO/29 INTERSECTION		BERKMAR EXTENDED		RT 29 WIDENING	
Jan 2017		Construct Bridge	Construct Roadway	Construct Phase 3 - SB New	
Feb 2017		Construct Bridge	Construct Roadway	Construct Phase 4 - Median	
Mar 2017		Construct Bridge	Construct Roadway	Construct Phase 4 - Median	
April 2017		Construct Bridge	Construct Roadway	Construct Phase 4 - Median	
May 2017		Construct Bridge	Construct Roadway	Construct Phase 4 - Median	
June 2017		Construct Bridge	Construct Roadway	Construct Phase 5 - NB Outside	Relocate Utility
July 2017			Construct Roadway	Construct Phase 5 - NB Outside	Relocate Utility
Aug 2017			Construct Roadway	Construct Phase 5 - NB Outside	Relocate Utility
Sept 2017			Construct Roadway	Completion Phase	Relocate Utility
Oct 2017		Contract: complete on or before October 30		Contract: complete on or before October 30	

¹ Schedules provided by the Design-Builder.